


- Removal or thinning of undesirable bushy vegetation and removal of dead or dying plants to meet minimum brush clearance requirements.
- Pruning and thinning to reduce the overall fuel load and continuity of fuels.
- Fuel loads shall be reduced by pruning lower branches of trees and tree-form shrubs to 4/3 of their height, or 6 feet from lowest hanging branches and by thinning trees and shrubs to 1/3 of their height. Trees with undesirable girths should be limited to no less than 10% of the total tree canopy. The height of the underlying vegetation of up to one third the height of the tree, whichever is less, to prevent fire from spreading upward into the crown.
- Accumulated plant litter and dead wood shall be removed. Debris and trimmings produced by maintenance should be removed from the site or chipped and evenly dispersed in the same area to a maximum depth of 6 inches.
- All invasive species and their parts should be removed from the site.
- Accumulated automatic irrigation systems shall be maintained for operational integrity and programming. Effectiveness should be regularly evaluated to avoid over or under-watering.
- Compliance with the Fire Code is a year-round responsibility. Enforcement will occur following inspection by the Fire Department. Annual maintenance inspections shall be conducted during the natural dying of grasses and fuel fuels, between the months of April and June depending on geographic region. Inspection for compliance with an approved Fuel Modification Plan may occur at any time of year.
- Brush Clearance enforcement issues on adjacent properties should be directed to the County of Los Angeles Fire Department's Brush Clearance Department at (626) 960-5205.
- All future plantings shall be in accordance with the County of Los Angeles Fire Department Fuel Modification Guidelines and approved prior to installation. Changes to the approved plan which require an additional plant review will incur a plant review fee.
- Questions regarding landscape planning and maintenance with regard to fire safety should be directed to the County of Los Angeles' Fuel Modification Unit at (626) 969-5205.

AFTER 18 MONTHS:
PLANTS SHOULD BE ESTABLISHED. ONLY WATER WHEN NECESSARY. REMOVE TEMPORARY IRRIGATION
LINES AND EMITTERS.

- PROHIBITIONS:
 - USE OF RODENTICIDES FOR RODENT CONTROL IS PROHIBITED. INSTEAD USE METHODS THAT ARE NOT PERSVASIVE TO CONTROL RODENTS, SUCH AS TRAPPING AND FUMIGATION.
 - USE OF CHEMICALS SUCH AS HERBICIDES AND PESTICIDES IS PROHIBITED IN NATIVE PLANT AREAS.
 - GUNSHOTS SHOULD SHOW TREE PROTECTED ZONES AND TREE PROTECTION FENCES. NOTES NEED TO INDICATE THAT WORK INSIDE THE TREE PROTECTION FENCES NEED TO BE SUPERVISED BY THE ARBORIST-OF-RECORD AND EXECUTED WITH HAND TOOLS WITHIN TREE PROTECTION ZONES.



RAIN GARDEN
SCALE: NTS

IMPERMEABLE SURFACE RUNOFF CALCULATION

EXPOSED ROOFTOP 3,590 SQ. FT.

REQUIRED CAPTURE FOR 0.75" PER 1" OF RAINFALL CALCULATION:

COLLECTIBLE AREA x 0.62 GAL PER SQ. FT. x 0.75 COLLECTED PER INCH OF RAIN x INCHES PER RAIN EVENT
0.75 x 0.62 = 0.465 gal /per sf surface area for 0.75-in. rainfall)


3,590 sf (0.465 gal per sf)= 1,670 GALLONS

RAIN GARDEN SIZING:

1,670 gal (0.133681 cf per USgal) = 223 cf capture needed


RAIN GARDEN REQUIRED: 223 c.f.

RAIN GARDEN PROVIDED: 263 c.f. (263 s.f. X 1' retention depth)



NOTE:
USE FRENCH DRAIN METHOD
FOR ALL LATERALS RECEIVING
CONTRIBUTORY RUNOFF FROM
NON-PERVIOUS SURFACES

FRENCH DRAIN
SCALE: NTS



PLANTING DETAIL
SCALE: NTS

RESTORATION PERFORMANCE GOALS AT END OF 5 YEARS


- FOR THE FINAL 2 YEARS OF MEETING PERFORMANCE, THERE SHALL BE NO IRRIGATION; ONLY NATURAL RAINFALL SHALL WATER THE PLANTS.
- PERFORMANCE IS ACHIEVED WHEN WEEDING IS THE ONLY MAINTENANCE IN THE FINAL 2 YEARS.
- ZONE B, 100-FT. FROM STRUCTURE WALLS:
 - ABSOLUTE COVER OF THE OVERSTORY IN ZONE B RESTORATION SHALL BE 50% OF NATIVE TREES AND NATIVE SHRUBS OF THE SMM--0% COVER OF NON-NATIVES SHALL BE PRESENT IN THE OVERSTORY.
 - ABSOLUTE COVER IN THE UNDERSTORY OF ZONE B RESTORATION SHALL BE AT LEAST 50% NATIVE PLANTS OF THE SMM WITH LESS THAN 5% NON-NATIVES PREVIOUS TO SPRING WEEDING.
- ZONE C, BETWEEN 100-FT. AND 200-FT. FROM STRUCTURE WALLS:
 - ABSOLUTE COVER OF THE OVERSTORY IN ZONE C RESTORATION SHALL BE 50% OF NATIVE TREES AND NATIVE SHRUBS OF THE SMM--0% COVER OF NON-NATIVES SHALL BE PRESENT IN THE OVERSTORY.
 - ABSOLUTE COVER IN THE UNDERSTORY OF ZONE C RESTORATION SHALL BE AT LEAST 60% NATIVE PLANTS OF THE SMM WITH LESS THAN 5% NON-NATIVES PREVIOUS TO SPRING WEEDING.
- ANNUAL REPORTS SHALL GO TO THE APPLICANT AND THE DRP, WITH A FINAL REPORT WHEN PERFORMANCE GOALS ARE MET. INCLUDE THE FOLLOWING CONTENT:
 - NAME AND ADDRESS, CONTACT INFORMATION FOR THE APPLICANT
 - NAME AND ADDRESS, CONTACT INFORMATION FOR BIOLOGIST OR LANDSCAPE DESIGNER OR PERSON DOING THE ANNUAL REPORT
 - PROJECT NUMBER, PERMIT NUMBER: R2017-005366, RPPL 2017005489
 - TYPE OF REPORT: ANNUAL REPORT ON RESTORATION OF OAK WOODLAND AND RIPARIAN HABITAT FOR APN 4455-022-015
 - DATE OF REPORT AND YEAR OF MITIGATION MONITORING (1ST, 2ND, 3RD, ETC.)

- ZONE B:
- LIST OF PLANT SPECIES AND % ABSOLUTE COVER PER SPECIES FOR OVERSTORY
 - LIST OF PLANT SPECIES AND % ABSOLUTE COVER PER SPECIES FOR UNDERSTORY
 - ASSESSED BY AVERAGING 3 RANDOMLY PLACED, CONTINUOUS MEASURE TRANSECTS, ABOUT 20M LENGTH, SPRING DATA AND FALL DATA. TRANSECTS ARE DONE PREVIOUS TO WEEDING.
 - RAW DATA FOR TRANSECTS, INCLUDING PLOT ON LANDSCAPE PLAN FOR THE RESTORATION AREA SHOWING LOCATION OF TRANSECTS AND SHRUBS AND TREES ENCOUNTERED ON TRANSECTS
 - PHOTO FROM END OF EACH TRANSECT ALONG THE LENGTH OF TRANSECT; SPECIFY END FOR PHOTO
- ZONE C:
- LIST OF PLANT SPECIES AND % ABSOLUTE COVER PER SPECIES FOR OVERSTORY
 - LIST OF PLANT SPECIES AND % ABSOLUTE COVER PER SPECIES FOR UNDERSTORY
 - ASSESSED BY AVERAGING 3 RANDOMLY PLACED, CONTINUOUS MEASURE TRANSECTS, ABOUT 20M LENGTH, SPRING DATA AND FALL DATA. TRANSECTS ARE DONE PREVIOUS TO WEEDING.
 - RAW DATA FOR TRANSECTS, INCLUDING PLOT ON LANDSCAPE PLAN FOR RESTORATION AREA SHOWING LOCATION OF TRANSECTS AND SHRUBS AND TREES ENCOUNTERED ON TRANSECTS
 - PHOTO FROM END OF EACH TRANSECT ALONG THE LENGTH OF TRANSECT; SPECIFY END FOR PHOTO
 - DESCRIBE ACTIVITIES FOR THE RESTORATION FOR THE YEAR.
 - CONCLUSION: DESCRIBE APPROACH TO PERFORMANCE GOALS

REVEGETATION TEMPORARY IRRIGATION DETAILS



TEMPORARY IRRIGATION- HOSE BIB DRIP KIT
SCALE: NTS



- NOTES:
- USE RAIN BIRD XERIMAN TOOL XM-TOOL TO INSERT TRANSFER TEE DIRECTLY INTO 1/2" POLYETHYLENE TUBING.
 - RAIN BIRD XERI-BUBBLER 1032 AVAILABLE IN THE FOLLOWING MODELS:
SBX-180-1032 - HALF CIRCLE - 5 STREAMS - 13 GPH MAX
SBX-360-1032 - FULL CIRCLE - 8 STREAMS - 13 GPH MAX
UXB-360-1032 - FULL CIRCLE - UMBRELLA - 35 GPH MAX

RAIN-BIRD XERI-BUBBLER ON POLYFLEX
RISER & STAKE INTO 1/2" INCH POLY TUBING W/
1/4" TRANSFER CONNECTOR AND TUBING

TEMPORARY IRRIGATION- POINT SOURCE WATERING
SCALE: NTS

GENERAL PLANTING NOTES FOR RE-VEGETATION AREAS

- The use of insecticides, herbicides, anti-coagulant rodenticide or any toxic chemical substance which has the potential to significantly degrade biological resources in the Santa Monica Mountains is strictly prohibited. For rodent control use trappings, fumigation, and/or other non-pervasive methods.
- Proposed revegetation plants were selected from the site's biology reports.
- All plantings must conform to the American Standard for Nursery Stock (ANZI ZGO. 1-20/4).
- Native plant material thinned from Zone 'C' shall be chopped up and used as mulch in landscape areas and around native plants.
- Remove all non-native plant species from all Fuel Modification Zones. All plant parts shall be collected, sealed in air tight sacks and taken to the landfill and disposed of.
- 6a. All planting areas within the re-vegetation area(s) shall be prepared by incorporating Arbuscular Mycorrhizal (AM) Fungi into the soil to a depth of 3" (Inches). After mixing AM into the soil remove all debris measuring 2" (Inches) in diameter or larger. Level and smooth soil, do not compact soil. When planting backfill planting hole with a mixture of equal amounts of AM and native soil. After planting apply a minimum of 2" (inch) layer of mulch consisting of debris thinned from native vegetation and well rotted organic matter around the base of each plant at a distance of 1.5' (feet) radius from the plant.
- 6b. When planting container plants, ensure soil slopes away from the trunk for a distance of approximately 3' (three feet).
- 6c. Zone 'C' Thinning Area: This zone may consist of modified (thinned & limbed) existing native plants, adequately spaced from newly installed native shrubs and trees, or both. Thinning of existing native plants shall comply with the Fire Department's Zone C Native Brush Thinning Guidelines including the removal of the lower 1/3 of large shrub canopies and the removal of all dead wood branches. Remove all branches growing within 6' (feet) of the ground. Thin out shrub canopies, but do not cut off trunks. Multi-trunked species may have some trunks cut off.
7. The initial plant establishment period shall be a minimum of 90 days, which begins upon planting completion.
8. All newly installed native plants shall be either hand-watered or watered with a temporary drip emitter system. Note: Zone 'C' thinned area shall not be irrigated.

REVEGETATION RECOMMENDED WATERING AND MONITORING GUIDE:

The first 3 - 6 months
Fill water wells once a week. Afterwards water once a month between the months of March through October and as necessary between November through February. Do not over water and do not water in the heat of the day or during heat waves.

Between 6 - 18 months
Deep soak plants once a month from March through October. Do not water in the heat of the day or during heat waves.

After 18 months plants should be established as evidenced by top-growth. Only water as necessary. Remove temporary drip irrigation lines and emitters.

9. Plant Establishment and Weeding:

Weeding for 1-5 Years:
Selectively weed and remove all non-native plants and parts (including roots) from the revegetation zone. Weed twice a year, once in the spring before weed seed-set, and once in the early fall, before beginning of the rainy season.

- PROHIBITIONS:
- USE OF RODENTICIDES FOR RODENT CONTROL IS PROHIBITED. INSTEAD USE METHODS THAT ARE NOT PERVASIVE TO CONTROL RODENTS, SUCH AS TRAPPING AND FUMIGATION.
 - USE OF CHEMICALS SUCH AS HERBICIDES AND PESTICIDES IS PROHIBITED IN NATIVE PLANT AREAS.
 - GRADING PLANS SHOULD SHOW TREE PROTECTED ZONES AND TREE PROTECTION FENCES. NOTES NEED TO INDICATE THAT WORK INSIDE THE TREE PROTECTION FENCES NEEDS TO BE SUPERVISED BY THE ARBORIST-OF-RECORD AND EXECUTED WITH HAND TOOLS WITHIN TREE PROTECTION ZONES.



LANDSCAPE
NOTES AND
DETAILS

THIS PLAN(S) DOES NOT COMMUNICATE OR CONSTRUCTIVE MEANS OR METHODS AND THEREFORE SHALL NOT BE USED FOR A CONSTRUCTION OR MISCONSTRUCTED AS A CONSTRUCTION PLAN OR TECHNICAL DOCUMENT.

DESIGNER IS NOT RESPONSIBLE FOR BIDDING INACCURACIES, OMISSIONS, OR MISUNDERSTANDINGS BY ANY PARTY THAT MAY ARISE FROM THIS CONCEPT. CONTRACTED SCOPE OF WORK SHALL DESCRIBE ACTUAL INCLUSIONS OR EXCLUSIONS. NO REPRESENTATION OF WHAT IS INCLUDED FOR A SPECIFIED CONSTRUCTION BUDGET IS OFFERED BY THIS CONCEPT.

PROJECT
TITLE

**ENAYATI
RESIDENCE**
2189 STUNT RD.
CALABASAS, CA
91302

DESCRIPTION

DATE

NO.

SHEET
TITLE

**LANDSCAPE
PLAN
L-2**

DATE 11.28.2020

[illegible]

- ☐
- Existing accessory structures on walls

1. SURVEY SHOWN WAS USED AS A BASIS OF THIS PLAN.
CONTRACTOR SHOULD VERIFY ALL ELEVATIONS PROPOSED & EXISTING PRIOR TO CONSTRUCTION & NOTIFY THIS OFFICE OF ANY DISCREPANCIES.
2. DIRECT ALL ROOF DRAINAGE VIA GRAVITY FLOW & OUTLET THRU AN APPROVED DEVICE TO AN APPROVED LOCATION.
3. DIVERT ROOF RUN-OFF TO VEGETATED AREAS BEFORE DISCHARGE UNLESS OTHERWISE NOTED FOR STABILITY.
- 3.1. RETAINING WALLS, IF ANY, CONSTRUCTED UNDER SEPARATE PERMIT.
4. RECOMMENDATIONS OF THE PROJECT SOILS ENGINEER & GEOLOGIST SHALL BE FOLLOWED.
5. ALL RECOMMENDATIONS OF THE PROJECT SOILS REPORT DATED JANUARY 20, 2014, BY RYBAK GEOTECHNICAL INC. AND SUBSEQUENT CHANGES TO THE PLANS SHALL BE FOLLOWED.
6. DIRECT ALL DRAINAGE AWAY FROM STRUCTURE @ 5% MIN. FOR THE FIRST 10'; ALL ROOF DRAINAGE SHALL BE DIRECTED TO LAWN AREAS, LANDSCAPED AREAS, ETC.
7. CONTRACTOR SHALL BE RESPONSIBLE FOR THE FOLLOWING:
 - a. CONTRACTOR SHALL TO THE BEST OF THEIR ABILITIES SHALL INCLUDE THE MINIMUM REQUIREMENTS FOR CONSTRUCTION PROJECTS INVOLVING EROSION CONTROL AND SEDIMENTATION AS DETAILED IN THE DWP HANDBOOK AND ADOPTED BY THE COUNTY OF LOS ANGELES.
 - b. SEE ATTACHMENT "A" NOTES ON SHEET 1.
8. CONTRACTOR SHALL PROVIDE A COPY OF THEIR EROSION CONTROL PLAN TO THE CALIFORNIA DIVISION OF REVENUE & TAX COLLECTION PRIOR TO THE TRENCHING OF ANY FEET.
9. VERTICAL CUTS OR WORK THAT MAY EXPOSE ROOTS SHALL BE RECONSTRUCTED BY A LICENSED LANDSCAPE ENGINEER.
10. A RECORD DRAWING OF THE CONSTRUCTION IS REQUIRED ON ALL SHORING WORK INCLUDING SLOTE CUTS.
11. RETAINING WALLS LOCATED CLOSER TO THE PROPERTY LINE THAN THE 1:1% SLOPE SHALL BE BACKFILLED WITH GRANULAR FILL PRIOR TO CONSTRUCTION OF THE WALL AND NECESSARY STRUCTURAL SUPPORTING RECORD DRAWING REQUIRED BY A LICENSED LANDSCAPE ENGINEER.
12. CONTRACTOR SHALL MAKE 30 DAY NOTIFICATION TO ADJACENT PROPERTY OWNER IF EXCAVATIONS COMPROMISE LATERAL SUPPORT OF ADJACENT PROPERTIES.
13. ALL EXCAVATIONS SHALL BE PROTECTED BY SHIELDING, FENCES, WALLS, ETC.
14. SEE LANDSCAPE ARCHITECTS PLANS FOR (2) TREE LOCATIONS.

(CONTRACTOR SHALL FAMILIARIZE HIMSELF WITH ALL RECOMMENDATIONS IS SGI REPORT # 1502130 DATED 6-6-2015)


1. RECOMMENDATIONS CONTAINED WITHIN THE PROJECT SOILS REPORT AND ANY AMENDMENTS BY SOUTHWEST GEOTECHNICAL, INC ARE CONSIDERED A PART OF THESE PLANS.
2. SLOOT CUTS, IF NECESSARY, SHALL REQUIRE CONTINUOUS OBSERVATION BY A REPRESENTATIVE OF SGE.
3. ALL FOOTING EXCAVATIONS SHOULD BE CONDUCTED BY THE PROJECT SOILS ENGINEER OR HIS REPRESENTATIVE PRIOR TO PLACING FORMS, REINFORCING STEEL, OR CONCRETE.
4. PLANS SHOULD BE REVIEWED AND MANUALLY WET-SIGNED BY THE SOILS ENGINEER.
5. ALL FOUNDATIONS SHALL BE PLACED A MINIMUM OF 12 INCHES DEEP INTO AND BELOW THE LOWEST ADJACENT GRADE OF THE RECOMMENDED BEARING MATERIAL.
6. UN-SATURATED, TEMPORARY CUTS OF UP TO 5 VERTICAL FEET MAY BE IN COHESIVE NATURAL SOILS, THAT PORTION OF CUT THAT MAY NEED TO BE HEAVILY SHORED OR BRACED TO REMAIN STABLE AT A 1:1 (H:V) GRADIENT, OR PROPERLY SHORED. COHESIONLESS NATURAL SOILS SHOULD BE SLOPED AT A 1:1 GRADIENT.
7. BASED ON LABORATORY CONSOLIDATION TESTS, REMOVAL OF UNSUITABLE SOILS SHOULD BE CONDUCTED TO A MINIMUM OF 10 FEET BELOW NATIVE SOIL GRADE, AND EXCAVATIONS MAY NEED TO BE DEEPER LOCALLY DUE TO THE PRESENCE OF THE UNDERLYING BEDROCK. REMOVAL OF 17.0 CFS OF LATERALITY REMOVALS SHOULD EXCEED A MINIMUM DISTANCE OF 5 FEET OUTSIDE THE STRUCTURE FOOTINGS IN ANY DIRECTION, OR TO A DISTANCE EQUAL TO THE VERTICAL DEPTH OF FILL, WHICHEVER IS GREATER.
8. THE TOE OF THE NORTH FACING SLOPE TO THE CONTOUR ELEVATION OF 1390.4 SHALL BE PROTECTED BY COVERING THE FOOTING WITH 12 INCHES OF 1500 PSI CONCRETE, WITH A GABION, OR RIP RAP TYPE COVERING TO PREVENT EROSION OF THE SLOPE, DESIGNED BY OTHERS.

1. CONSTRUCT PERMEABLE DRIVEWAY PER DETAIL "A" SHEET NO. 3
(FINAL DRIVE DESIGN PER ARCHITECTURAL PLANS BY OTHERS)
2. CONSTRUCT AREA DRAINS PER DETAIL "B" SHEET NO. 3
(SEE FINAL LANDSCAPE PLANS FOR USE AND LOCATION OF THESE AREA DRAINS)
3. CONSTRUCT TOP OF WALL SWALE PER DETAIL "C" SHEET NO. 3
4. CONSTRUCT SPLASH WALL PER DETAIL "D" SHEET NO. 3
5. CONSTRUCT 12"x12" BROOKS CATCH BASIN PER DETAIL "E" SHEET NO.3
INSTALL KRISTAP FLOORING PLUS FOR-DECK DESIGN FILTER INSERT.
6. CONSTRUCT TOP OF SLOPE BENCH PER DETAIL "F", SHEET NO. 3
7. CONSTRUCT ROCK RIP RAP PAD PER DETAIL "G", SHEET NO. 3.
8. CONSTRUCT SLOPE BENCHING PER DETAIL "H", SHEET NO. 3.
9. CONSTRUCT GRADED SWALE PER DETAIL "I", SHEET NO. 3.
10. EXISTING STRUCTURE TO BE REMOVED UNDER SEPARATE PERMIT
11. CONSTRUCT SDR 35 (PVC) PIPE WHERE SHOWN ON PLAN (PIPE SIZE PER PLAN)
12. CONSTRUCT SLAB ON FOUNDATION PER STRUCTURAL PLANS BY OTHERS
13. INSTALL (2) 15 GAL PLANTS LOCATION PER OWNERS RECOMMENDATIONS-SEE PLAN
(AGRONA MARTIMA) 10' MAX. DISTANCE FROM IMPERVIOUS SURFACE
14. INSTALL (1) 50 GAL RAIN BARRELS PER "HEY TANK" (VIV-GREEN), SEE <https://heytanksla.com/>
(OUTLET TO LANDSCAPING AREAS)
15. DOWNSPOUTS (D.S.) PER ARCHITECTURAL PLANS, SHOWN FOR REFERENCE HEREON.
DOWNSPOUTS TO PROPOSED DRIVE SYSTEM
16. LIMITS OF OVER EXCAVATION PER SOILS ENGINEERS RECOMMENDATIONS IN REPORT CYG-14-7336, PG. 14-15
(SEE DETAIL "D", SHI, NO. 3.)
17. EXISTING WATER METER TO REMAIN

1. (2) 15 GALLON TREES ~ TYPE AND SPECIES TO BE DETERMINED BY OWNER
2. CONTROLLER TO BE HEAT THERMATIC SL-600 FOR TREE WATERING
3. TOTAL PERVIOUS AREA = 1,100 S.F. OR 56% OF DEVELOPED AREA
5% OF TOTAL LANDSCAPING IS TURF AREA / 35% IS DROUGHT TOLERANT PLANT TYPE ON LOWER SLOPE
4. WHERE POSSIBLE, DIRECT ROOF DRAINAGE TO LANDSCAPED AREAS
DOWNSPOUTS (D.S.) PER ARCHITECTURAL PLANS. SHOWN FOR REFERENCE HEREON.
TIE ALL DOWNSPOUTS TO PROPOSED DRAIN SYSTEM HEREON, (4" PVC) LATERALS.

TOTAL DEVELOPED AREA = 20,429 S.F. INCLUDING ALL IMPERVIOUS AND PERVIOUS AREAS
TOTAL IMPERVIOUS AREA = 3,500 S.F. OR 17% OF DEVELOPED AREA
TOTAL PERVIOUS AREA = 16,928 S.F. OR 83% OF DEVELOPED AREA
5% OF TOTAL LANDSCAPING IS TURF AREA / 35% IS DROUGHT TOLERANT PLANT TYPE ON LOWER SLOPE

MOST RETAINING WALLS ON SITE ARE LESS THAN 6 FEET IN RETAINED HEIGHT.
FOR WALLS THAT ARE IN EXCESS OF 6 FEET OF RETAINED EARTH, MATERIAL SHOULD BE REMOVED TO LESS THAN 6 FEET.

[illegible]

Prepared By: **West Coast Technical Consultants, Inc.**
Civil and Structural Engineers
1197 E. Los Angeles Avenue, C115
Simi Valley, Ca. 93065
(818) 216-0504
Phillip M. Barber OCT. 12, 2020
Phillip M. Barber, R.G.E.# 13128 Exp. 5-21-2021

A.P.N. 4455-022-015

MR. ALBERT ENAYATI
2189 STUNT ROAD
CALABASAS, CA. 91302

REVISION
LETTER

000 Home Master Grading Planning
Path: G:\AC\Consents\Projects\2169 Star! Road\Grading plan
Time: 10:17 am
Date: 08/18/20



TREE MAP & NTRPP

THIS PLAN(S) DOES NOT COMMUNICATE
CONSTRUCTION MEANS OR METHODS AND
THEREFORE SHALL NOT BE USED FOR
CONSTRUCTION OR MISCONSTRUED AS A
CONSTRUCTION PLAN OR TECHNICAL DOCUMENT

DESIGNER IS NOT RESPONSIBLE FOR BIDDING INACCURACIES, OMISSIONS, OR MISUNDERSTANDINGS BY ANY PARTY THAT MAY ARISE FROM THIS CONCEPT. CONTRACTED SCOPE OF WORK SHALL DESCRIBE ACTUAL INCLUSIONS OR EXCLUSIONS. NO REPRESENTATION OF WHAT IS INCLUDED FOR A SPECIFIED CONSTRUCTION BUDGET IS OFFERED BY THIS CONCEPT.

PROJECT
TITLE

**ENAYATI
RESIDENCE**
2189 STUNT RD.
CALABASAS, CA
91302

[illegible]

SHEET
TITLE

**TREE MAP
& NTRPP
T-1**

DATE	11.05.2020
------	------------

2189 Stunt Rd Native Tree Replacement and Planting Program (NTRPP)
Page 2 of 4

TREE CHARACTERISTIC TABLE

Tree #	Species	DBH (in)	Health	Comments	Protectbn Status	Dispositbn/ mitigation	Longitude, Latitude	Year 0 (write the year)	Year 1	Year 2	Year 3	Year 4	Year 5	Year 6	Year 7	Year 8	Year 9	Year 10
On-property trees																		
1	<i>Eucalyptus camaldulensis</i>	43	Good	Scale on leaves	none - non-native of tree size	n/a - not protected	34.101325, -118.658929											
2	<i>Eucalyptus camaldulensis</i>	26	Good	Scale on leaves, past trunk failure	none - non-native of tree size	n/a - not protected	34.101318, -118.658885											
3	<i>Quercus agrifolia</i>	5.5, 5.5, 2	Good	Small amount of 2-horned gall wasp, good leaf color, full canopy	Protected oak	Retain, no impact - nearby chain-link fence was determined by planner as previously permitted	34.101337, -118.658941											
4	<i>Quercus agrifolia</i>	6.5, 6, 5	Good	Good wood expansion	Protected oak	Retain, no impact - nearby chain-link fence was determined by planner as previously permitted	34.101319, -118.658943											
5	<i>Quercus agrifolia</i>	4, 2.5	Fair	Crown whitely on leaves	none - below protection size	n/a - not protected	34.101267, -118.658945											
6	<i>Quercus agrifolia</i>	6.5	Good	Small amount of 2-horned gall wasp, good leaf color	Protected oak	Retain, no impact - nearby chain-link fence was determined by planner as previously permitted	34.101304, -118.658904											
7	<i>Quercus agrifolia</i>	~5.5, 1.5	Good	(diameter visually estimated), surrounded by poison oak, trunk leaning east, good leaf color, vigorous new growth, a previously codominant trunk has failed Specific recommendations: prune for end-weight reduction	Protected oak	Retain, no impact	34.101286, -118.658893											
8	<i>Quercus agrifolia</i>	~10, 9	Fair/poor	Top of 9" trunk has been destroyed by "12" fallen eucalyptus branch, poison oak around tree, eucalyptus debris on tree	Protected oak	Retain, no impact	34.101267, -118.658907											
9	<i>Quercus agrifolia</i>	7	Fair/poor	Poison oak, a "6" branch has been destroyed by a fallen "12" eucalyptus branch	Protected oak	Retain, no impact	34.101263, -118.658930											
10	<i>Quercus agrifolia</i>	6	Good/fair	Large amount of eucalyptus debris by tree	Protected oak	Retain, no impact	34.101263, -118.658950											
11	<i>Quercus agrifolia</i>	8.5, 7.5	Fair	Southwest trunk lean, slightly thin canopy likely due to surrounding competition	Protected oak	Retain, no impact	34.101248, -118.658951											
12	<i>Quercus agrifolia</i>	12, 10.5, 8.5, 4.5	Fair	Failed eucalyptus branch leaning on a trunk, a 3.7' trunk with lots of included bark has failed, remaining trunks are codominant with included bark	Protected oak	Retain, no impact	34.101230, -118.658922											
13	<i>Quercus agrifolia</i>	8.5	Good	Some leaf-chewing damage, good leaf color, good/fair canopy density, trunk buried	Protected oak	Retain, no impact	34.101220, -118.658952											
14	<i>Eucalyptus camaldulensis</i>	14	Fair	Thin canopy, deadwood	none - non-native of tree size	n/a - not protected	34.101179, -118.658954											
15	<i>Quercus agrifolia</i>	4, 3.5, 3	Fair	Good leaf color, some leaf-chewing damage	none - below protection size	n/a - not protected	34.101158, -118.658935											
16	<i>Eucalyptus camaldulensis</i>	11.5	Good		none - non-native of tree size	n/a - not protected	34.101085, -118.658954											
17	<i>Quercus agrifolia</i>	11.5, 7.5, 5.5, 4.5	Good	Good leaf color, full canopy, some leaf-chewing damage, codominant trunks with included bark, trunk buried with soil, good wood expansion Specific recommendations: root crown excavation	Protected oak	Retain, no impact	34.101045, -118.658944											
18	<i>Juglans californica</i>	6.5	Good	Deadwood in canopy	Protected native plant	Retain, no impact	34.100626, -118.658902											
19	<i>Quercus agrifolia</i>	21.5	Very poor	Tree has failed at the trunk at "5" high, lots of internal decay	Protected oak	Retain, no impact	34.100636, -118.658959											
20	<i>Eucalyptus camaldulensis</i>	16, 8	Good		none - non-native of tree size	n/a - not protected	34.100579, -118.658621											
21	<i>Quercus agrifolia</i>	20	Good	Possible old fire damage, sapwood damage, good leaf color, good callus growth, north trunk lean, possible decay at base on south side	Protected oak	Retain, no impact	34.100581, -118.658755											
22	<i>Quercus agrifolia</i>	17	Good	Canopy growing north and lying on ground, good leaf color	Protected oak	Retain, no impact	34.100622, -118.658766											
23	<i>Quercus agrifolia</i>	23, 17	Fair/poor	Suspect old fire damage, codominant trunks with included bark, thin canopy, deadwood	Protected oak	Retain, no impact	34.100499, -118.658946											
24	<i>Platanus racemosa</i>	~18, 10	Fair	Poison oak, appears to be remnants of larger tree with multiple large trunks, very wide root flare, suspect old fire damage, some canopy dieback, leaf anthracnose	Protected native plant	Retain, no impact	34.100533, -118.658803											
25	<i>Platanus racemosa</i>	~26	Fair	Poison oak, growing into canopy of coast live oak, trunk hollowed out by fire, deadwood, small amount canopy dieback, leaf anthracnose	Protected native plant	Retain, no impact	34.100514, -118.658749											
26	<i>Platanus racemosa</i>	~20, 16, 14	Fair	Poison oak, leaf anthracnose, sycamore scale, large 6" deadwood in canopy, some canopy dieback, appears to be remnants of larger tree	Protected native plant	Retain, no impact	34.100464, -118.658758											
27	<i>Quercus agrifolia</i>	7, 6, 5.5	Fair	Some canopy dieback	Protected oak	<10% root impacts from existing storage shed, impacts from removal of storage shed, monitoring needed	34.100528, -118.658499											
28	<i>Quercus agrifolia</i>	11, 9, 8.5	Fair/poor	Epicormic shoots, lots of deadwood and canopy dieback, tree appears to be recovering from severe drought stress	Protected oak	<10% impacts from removal of storage shed, monitoring needed	34.100465, -118.658419											
29	<i>Quercus agrifolia</i>	13, 11, 9	Good	Canopy growing on ground, minor leaf-chewing damage, codominant trunks with included bark	Protected oak	<10% root impacts from existing storage shed, impacts from removal of storage shed, monitoring needed	34.100576, -118.658392											
30	<i>Quercus agrifolia</i>	6.5, 5.5, 4.5, 3, 3	Good	Codominant trunks with included bark	Protected oak	Retain, no impact	34.100721, -118.658406											
31	<i>Platanus sp.</i>	6.5	Good	Possibly topped at 5' (may have happened in nursery)	none - non-native of tree size	n/a - not protected	34.100869, -118.658285											

Tree #	Species	DBH (in)	Health	Comments	Protectbn Status	Dispositbn/ mitigation	Longitude, Latitude	Year 0 (write the year)	Year 1	Year 2	Year 3	Year 4	Year 5	Year 6	Year 7	Year 8	Year 9	Year 10
32	<i>Quercus agrifolia</i>	11.5, 10, 9, 8.5, 8.5	Fair	Codominant trunks with included bark, lots of reaction wood at base, suspect canker such as Phytophthora, buried trunk, sapwood damage, slightly thin in some spots at top of tree, minor branch trimming on west side of canopy less than 3" Specific recommendations: monitor tree and root crown excavation	Protected oak	Will have <10% impact to TP2 from slope correction and retaining wall construction; monitoring needed	34.101029, -118.658266											
33	<i>Quercus agrifolia</i>	4.5, 4	Good	Buried trunk Specific recommendations: root crown excavation	Protected oak	Will have <10% impact to TP2 from slope correction and retaining wall construction; monitoring needed	34.101050, -118.658261											
34	<i>Quercus agrifolia</i>	6, 6, 5.5, 2.5, 1	Good	Buried trunk, codominant trunks with included bark Specific recommendations: root crown excavation	Protected oak	Will have <10% impact to TP2 from slope correction and retaining wall construction; monitoring needed	34.101063, -118.658271											
35	<i>Quercus agrifolia</i>	6	Good	Buried trunk Specific recommendations: root crown excavation	Protected oak	Will have <10% impact to TP2 from slope correction and retaining wall construction; monitoring needed	34.101055, -118.658287											
36	<i>Quercus agrifolia</i>	10, 7, 4	Good	Minor branch trimming on west side less than 3', codominant scaffolds with included bark	Protected oak	Will have <10% impact to TP2 from slope correction and retaining wall construction; monitoring needed	34.101094, -118.658282											
37	<i>Heteromeles arbutifolia</i>	5, 4.5 (nine total trunks)	Fair	Fair canopy density	Protected native plant	Will have <10% impact to TP2 from slope correction and retaining wall construction; monitoring needed	34.101153, -118.658257											
38	<i>Quercus agrifolia</i>	8	Good	Buried trunk, south trunk lean, minor leaf-chewing damage, very full canopy	Protected oak	Over 30% impact from unpermitted entry wall and gate, 10 mitigation trees + 2 contingency needed	34.101293, -118.658703											
39	<i>Heteromeles arbutifolia</i>	4, 4	Good/fair	Minor leaf-chewing damage	Protected native plant	Impact of entry wall, monitoring needed	34.101307, -118.658718											
40	<i>Quercus agrifolia</i>	8	Good	Northwest trunk lean, full canopy, codominant scaffold branches	Protected oak	Retain, no impact	34.101318, -118.658754											
41	<i>Hesperocyparis arizonica</i>	15.5	Poor	Large amount of dieback on north side of canopy, thin canopy	none - non-native of tree size	n/a - not protected	34.101296, -118.658758											
42	<i>Ulmus americana</i>	13.5, 11	Good/fair	"11" branch had failed or was removed, some old canopy dieback	none - non-native of tree size	Very close to house overhang, County Fire may require removal	34.101021, -118.658623											
43	<i>Olea europaea</i>	8.5, 7	Good/fair	9" branch has been removed, epicormic shoots	none - non-native of tree size	Very close to house overhang, County Fire may require removal	34.100952, -118.658613											
Offproperty trees																		
OP-1	<i>Quercus agrifolia</i>	11, 7.5	Good	Codominant trunks with included bark, good leaf color, full canopy	Protected oak	Retain, no impact	34.101105, -118.659056											
OP-2	<i>Quercus agrifolia</i>	9.5, 3	Good/fair	Tree has grown over old ropes, good leaf color, slightly thin canopy	Protected oak	Retain, no impact	34.101107, -118.659023											
OP-3	<i>Quercus agrifolia</i>	18.5	Good/fair	Good leaf color, good wood expansion, slightly thin canopy	Protected oak	Retain, no impact	34.101160, -118.659002											
OP-4	<i>Quercus agrifolia</i>	~10	Good		Protected oak	Retain, no impact	34.101113, -118.659002											
OP-5	<i>Platanus racemosa</i>	"36" @ 2'	Good	Canopy barely crosses property line, poison oak, topped in past, near power lines	Protected native plant	Retain, no impact	34.100828, -118.659017											
OP-6	<i>Quercus agrifolia</i>	"42" @ 2'	Good/fair	Canopy barely crosses property line	Heritage oak tree	Retain, no impact	34.100422, -118.658993											
OP-7	<i>Quercus agrifolia</i>	~7, 6, 6, 6, 4, 3	Good	Canopy barely crosses property line	Protected oak	Retain, no impact - nearby chain-link fence was determined by planner as previously permitted	34.100422, -118.658484											
OP-8	<i>Platanus sp.</i>	~5	Fair		none - non-native of tree size	Retain, no impact	34.100839, -118.658247											
Mitigation Trees																		
M1 (Mitigate on tree #1)																		
M2																		
M3																		
M4																		
M5																		
M6																		
M7																		
M8																		
M9																		
M10																		

*Measured in inches at standard 4.5' height, unless otherwise noted
**Estimated in feet



TREE CHARACTERISTIC TABLE

THIS PLAN(S) DOES NOT COMMUNICATE CONSTRUCTION MEANS OR METHODS AND THEREFORE SHALL NOT BE USED FOR A CONSTRUCTION OR MISCONSTRUCTED AS A CONSTRUCTION PLAN OR TECHNICAL DOCUMENT.
DESIGNER IS NOT RESPONSIBLE FOR BIDDING INACCURACIES, OMISSIONS, OR MISUNDERSTANDINGS BY ANY PARTY THAT MAY ARISE FROM THIS CONCEPT. CONTRACTED SCOPE OF WORK SHALL DESCRIBE ACTUAL INCLUSIONS OR EXCLUSIONS. NO REPRESENTATION OF WHAT IS INCLUDED FOR A SPECIFIED CONSTRUCTION BUDGET IS OFFERED BY THIS CONCEPT.

PROJECT TITLE

ENAYATI RESIDENCE
2189 STUNT RD.
CALABASAS, CA
91302

DESCRIPTION

NO. DATE

SHEET TITLE

TREE CHARACTERISTIC TABLE
T-2

DATE

11.28.2020



THIS PLAN/IS DOES NOT COMMUNICATE
CONSTRUCTION METHODS OR METHODS
THEREFORE SHALL NOT BE USED FOR A
CONSTRUCTION OR RECONSTRUCTION
CONSTRUCTION PLAN OR TECHNICAL DOCUMENT.

DESIGNER IS NOT RESPONSIBLE FOR BIDDING
INACCURACIES, OMISSIONS, OR
MISUNDERSTANDINGS BY ANY PARTY THAT MAY
ARISE FROM THIS CONCEPT.
CONTRACTED SCOPE OF WORK SHALL DESCRIBE
ACTUAL INCLUSIONS OR EXCLUSIONS. NO
REPRESENTATION OF WHAT IS INCLUDED FOR
A SPECIFIED CONSTRUCTION BUDGET IS OFFERED
BY THIS CONCEPT.

PROJECT
TITLE

ENAYATI
RESIDENCE
2189 STUNT RD.
CALABASAS, CA
91302

NO. DATE DESCRIPTION

SHEET
TITLE

TREE CARE &
MONITORING
T-4

DATE 11.28.2020

2189 Stunt Rd Native Tree Replacement and Planting Program (NTRPP)

Page 4 of 4

CONDITIONS FOR TREE CARE BEFORE, DURING, AND FOLLOWING CONSTRUCTION

In addition to the PRECONSTRUCTION measures listed below, we recommend the following:

1. Soil buildup against the root crown of trees #17, and 32-35 should be removed manually without damaging bark. Trees where root crowns have been cleared should be re-inspected by the project arborist for disease or structural issues.

2. During periods of exceptional drought, deeply irrigate protected oak trees within the tree protection zone (five feet beyond the dripline or fifteen feet from the trunk, whichever is greater), keeping water at least six feet from trunks. Slowly water the area until the soil is moist but not mushy and let the soil dry between irrigations. It may be necessary to slowly irrigate the area overnight or longer. Sloped areas may need to be watered for longer at lower rates to reduce erosion and runoff. During the spring, summer, and fall water once every 1-2 months and stop irrigation during the rainy season (approximately November to April, depending on whether it rains).

3. Maintain a three-to-four-inch layer of fresh wood chip and/or leaf mulch over the tree protection zones, adding mulch as needed. Keep mulch at least two feet away from tree trunks. Fresh mulch can help retain water, promote beneficial soil microorganisms, moderate soil temperatures, and suppress weeds. Mulch is not needed where a three-to-four-inch layer of naturally-occurring mulch already exists.

4. Prune tree #7 to reduce end-weight. A pruning permit may be needed from a county forester.

CONDITIONS/RECOMMENDATIONS

Best Management Practice (BMP)

Oaks [§22.44.950.A]

Native Trees [§22.44.1920.K]

Specific Requirement in code is noted.

PRECONSTRUCTION

1. All current storage and any planned storage of accessory uses and movable items (as examples: an RV, picnic table, garden equipment) shall be moved out of Tree Protected Zones (TPZs).

[§22.44.950.B.2, 22.44.950.G.4; §22.44.1920.K.2.a; BMP]

2. Storage structures shall not impact Tree Protected Zones (TPZs) except by specific permit. [§22.44.950.B.2, 22.44.950.G.4; §22.44.1920.K.2.a; BMP]

3. TPZs are to have no storage, no dumping, and irrigation appropriate to the tree species before, during construction, and for the life of the project except irrigation during exceptional drought. Existing oak TPZs are to have no irrigation. Instead, TPZs of existing native trees shall be allowed to accumulate 6-in.-thick layers of dropped native tree leaves. Initial treatment of TPZs shall be a 4-in. layer of native tree leaf mulch/chopped native plant mulch in the TPZs, but mulch shall not touch the tree trunk. [§22.44.950.B.2; §22.44.1920.K.2.a; BMP]

4. Native plants that occur/propagate within the TPZs may remain according to County Fire prescription. Non-native plants within the TPZs shall be weeded with hand tools, and all plant parts of weeded non-natives shall be sent to a landfill in closed containers. [BMP]

5. The applicant shall retain the services of an Arborist of Record (AOR) or qualified biologist of record (BOR), for preparation of a monitoring plan; supervision of impacts to native trees during construction; and for monitoring and reporting annually to DRP on native trees of the parcel and any replacement trees [§22.44.950.O.3.a; §22.44.950.O.3.e; §22.44.1920.K.1, §22.44.1920.K.2]

• for ten (10) years after construction completes for existing native trees with encroachment, and [§22.44.950.O.1, §22.44.950.O.5; §22.44.1920.K.1]

• ten years after planting of any mitigation trees [§22.44.950.O.1, §22.44.950.O.5; §22.44.1920.K.1]

6. Mitigation trees are to be planted before or within the year of construction completion. [BMP]

7. Replacement trees need to be from stock of the Santa Monica Mountains of Los Angeles and Ventura Counties [§22.44.950.O.3.d; §22.44.1920.K.2; BMP]

8. The applicant shall provide the County with notification of the AOR or BOR and contact information of the AOR or BOR, if the AOR or BOR changes during the term of post-construction monitoring, then the permittee shall inform the County of the new AOR or BOR and contact information. [§22.44.950.O.3.a; §22.44.950.O.3.e; §22.44.1920.K.1, §22.44.1920.K.2]

9. The AOR or BOR shall present the County with a letter that states responsibilities for care of the native trees and native tree woodland of the project [§22.44.950.O.3.a; §22.44.950.O.3.e; §22.44.1920.K.1, §22.44.1920.K.2; BMP];

AOR or BOR-PRECONSTRUCTION

• Responsible for installation of protective fencing of the native trees at the outer boundary of the County-defined TPZ, with 5-ft. chain link fencing supported by steel stakes

AOR or BOR-DURING CONSTRUCTION

• Responsible for maintaining protective fencing during all of construction

• Responsible for supervising pruning of native trees and any measures for preventing infection

• Responsible for supervising any work within the tree protected zone (TPZ) including root cuts and care within TPZs

• Responsible for notifying the County of any unsatisfactory conditions and non-compliance with conditions.

• The AOR or BOR may make unannounced visits to fulfill duties.

AOR or BOR-POST-CONSTRUCTION

• Responsible for annual reports to permittee and to DRP on condition of all native trees affected by the project for the mitigation term years following end of construction.

• Responsible for arranging (in conjunction with permittee) for planting of mitigation trees for any encroached native tree or mitigation tree that dies during the monitoring period.

• Responsible for including mitigation native tree data in annual reports, if there are any mitigation native trees.

10. A post-construction landscape plan shall be prepared that follows Best Management Practice (BMP) for native trees:

a. No planting of any plant, irrigation, or irrigation overspray shall occur within the TPZ of an existing native tree. Only naturally-occurring native plants should remain or be allowed to grow in TPZs. [BMP]

b. The garden irrigation shall be directed away from the TPZ of native oak trees (canopy dripline + 5-ft. or 15-ft. from trunk, whichever is the greater distance) [BMP]

c. Instead, provide initially 4-in. organic mulch in the TPZ (native oak leaf mulch is best), and plans shall direct allowing native tree leaf accumulation to 6-in. depth within all TPZs. [BMP] Weed out by hand any non-natives that sprout in the TPZs of parcel native trees. [BMP]

d. Only native plants shall be planted within twenty feet of native tree trunks that have canopy extending 15-feet or less. Native plants may be planted at the edge of TPZs of protected native trees and shall be at least 20-ft. from the trunk. [BMP]

Native plants that naturally sprout within TPZs may be allowed to grow there. [BMP]

e. Directions for pruning post construction shall be included on the plans. Removal post construction shall be limited to dead wood removal and hazard removal. Pruning shall preserve the bark collar (i.e. no "flush cuts" shall be made) and be made in a way that prevents the tearing of bark from the tree. [BMP]

f. All landscape sheets shall have a prohibition on use of rodenticides on the project parcel. Instead prescribe use of non-pervasive methods to control rodents such as trapping and fumigation. [§22.44.1240.B.13; BMP]

g. All landscape sheets shall have a prohibition on use of herbicides and other chemicals such as fertilizer on the project parcel in native plant areas and native tree TPZs. Instead use hand tools for excavation to remove non-native plants including roots and send plant parts of non-natives to a landfill in closed containers. [§22.44.1240.B.13; BMP]

h. Pruned parts of native trees may be chopped to 1-in. dimensions or smaller and used for the required mulch (4-in. depth in native tree TPZs). [BMP]

11. The Tree Protected Zone (TPZ) is the greater distance of canopy drip line + 5-ft. outside the canopy or 15-ft. [§22.44.950.B.3; §22.44.1920.K] The TPZ shall be defined according to the original TPZ of the trees (before pruning) until replaced by development according to the project plan. [BMP]

12. In order to avoid violation of the Migratory Bird Treaty Act (IMBTA) of 1918 (50 C.F.R. Section 10.13); Sections 3503, 3503.5, and 3513 of the California Fish and Game Code] and impact to bird and bat reproduction, alterations to trees (pruning, removal) and start of construction is best done in the off-season of bird and bat nesting and maternity, between September 1 and November 30.

If pruning and/or construction commences in another period, bird nesting surveys shall be performed by a biologist experienced in nesting surveys commencing 30 days previous to start of tree alterations and/or construction. Surveys are to be done out to 500-ft. from the project site at weekly intervals, with the final survey within three (3) days of the start of tree alteration and/or construction. I

f a protected native bird is found nesting, the project proponent shall delay all project activities until the qualified biologist determines the nest is vacated and juveniles have fledged and there is no evidence of a second attempt at nesting. Alternatively, the qualified biologist may mark a buffer zone for the nest with flagging, stakes and construction fencing to demarcate 300 feet for passerines (or 500 feet for raptors) between the project activities and the nest. CDFW must authorize closer buffer distances in written communication. Monitoring biologist shall use judgment, but in general, buffers should be determined so that construction activities result in noise less than 60 dB at the nest. The monitor shall communicate about the prohibition buffers with the foreman and work crews. Project

personnel, including all contractors working on site, should be instructed on the sensitivity of the area. Surveys shall be repeated in the case of work cessation for a period of 2 weeks or more. The project proponent shall provide a report of the results of surveys and protective measures to the CDFW and DRP, in order to document compliance with applicable State and Federal laws pertaining to the protection of native birds and bats.

13. Tree removals shall be according to CDFW prescription for allowing escape of birds and bats that sequester in foliage and bark:

"It is preferable to bring down trees or structures in a controlled manner using heavy machinery. In order to ensure the optimum warning for any roosting bats and/or birds that may still be present, the trees or structures shall be nudged lightly two to three times, with a pause of approximately 30 seconds between each nudge to allow bats and/or birds to become active. Trees or structures may then be pushed to the ground slowly under the supervision of a bat/bird specialist. Felled trees shall remain in place for a period of at least 48 hours previous to sawing up the tree"

14. TPZs of encroached trees shall be fenced with temporary chain-link fence of at least 5-ft. height, and fencing shall be supported by steel stakes driven directly into the ground. Fencing shall have no gate or easy entry into the TPZ. [§22.44.950.O.6.a; §22.44.950.O.3.e; §22.44.1920.K.2.a; BMP]

15. No sign is required by ordinance on fencing. If signs are needed, change the wording: "WARNING: This fence is in place for the protection of these trees, and shall not be removed or relocated. Work inside the fence shall be supervised by arborist-of-record and done with hand tools."

16. Wall removal under #38 and for the east side of the house needs the arborist guidance and use of hand tools for work inside the TPZ, including periphery. The west footing under #38 is retained; the east side wall and footing is to be removed. Any roots encountered while digging larger than 1" shall be preserved under guidance of the Arborist.

17. Canopy pruning of any protected trees not on the project site shall require notification and permission from owners and supervision of the arborist-of-record.

18. Holes from the removal of the storage shed should be filled with topsoil conserved from grading and following direction by the arborist.

DURING CONSTRUCTION

1. Fencing shall be modified as needed during work within the TPZ and then replaced when work in the TPZ finishes. The fencing shall be installed and maintained for the remainder of the project construction by the AOR or BOR in consultation with the foreman of construction activities. [§22.44.950.O.6.a; §22.44.950.O.3.e; §22.44.1920.K.2.a; BMP]

2. Fencing like that for encroached trees around the TPZs shall also protect other trees of the project parcels from construction activities and be maintained by the AOR or BOR. [§22.44.950.O.6.d; §22.44.1920.K.2.a; BMP]

3. From time to time, construction dust shall be rinsed from the leaves of all native trees on the parcel. [BMP]

4. The AOR shall be present and supervise all trimming of native trees for the project and provide any remedial treatment needed to prevent infection of the trees. [§22.44.950.O.6.f; BMP]

5. The AOR or BOR shall be present and supervise all work within protected zones of protected native trees. [§22.44.950.O.6.b; §22.44.950.O.3.e; §22.44.1920.K.1, §22.44.1920.K.2]

6. "Natural" or pre-construction grade shall be maintained for as great a distance from the trunk of each tree as construction permits. Soil shall never be placed in contact with the trunk of the tree above natural grade. [BMP]

7. The AOR or BOR shall be present and supervise any ground work or trenching within the original tree protected zone (TPZ) of the trees.

BMPs for digging within the TPZ:

•Any excavations in the TPZs shall be done with hand tools or air spade to spare any roots of 1-in. diameter and larger. [§22.44.950.O.6.c; §22.44.1920.K.2.b; BMP]

•Whenever possible use the same trench for multiple utilities. [§22.44.950.O.6.g; BMP]

•In cases of needed cutting of large roots (1-in. diameter or larger), an arborist or qualified expert shall supervise the TPZ work for making the cuts correctly and provision of any treatment needed to prevent root infection. [BMP]

•When possible, piping or other installation shall be threaded through roots of 1-in. or larger. [BMP]

•Exposed roots shall be covered with wet cloth or wet burlap during exposure to air. [BMP]

•Trenches and holes shall be cleared of small animals that fall in and are trapped at the beginning and end of each working day and before final covering/closing of the trench or hole. [BMP]

•Plywood bridges at intervals of 20-ft. shall cover an open trench or hole to provide passage for small animals over the trench between the end of the working day and the start of the next working day. After removal of the plywood for work is the best time

to check for trapped small animals and before placement of the plywood at the end of the working day is also a good time. [BMP]

•There shall be a check and release of trapped small animals before covering any trench or hole. [BMP]

8. When removing pavement, keep disruption of soil beneath as minimal as possible. [BMP]

9. No dumping, storage of any kind, or parking of vehicles shall be in the TPZ of protected native trees, not before construction, not during construction, nor following construction for the life of the project.

[§22.44.950.B.2, 22.44.950.G.4; §22.44.1920.K.2.a; BMP]

10. TPZs shall not be subjected to construction impacts such as flooding incidental to construction work, storage or disposal of construction debris of any kind including solutions, nor shall fueling or chemical mixing occur within any TPZ. [§22.44.950.B.2,

22.44.950.G.4; §22.44.1920.K.2.a; BMP]

11. All activity and traffic within TPZs shall be minimized. [§22.44.950.B.2, 22.44.950.G.4; §22.44.1920.K.2.a; BMP]

12. Care shall be exercised to prevent physical damage to tree trunks, root crowns, and lower scaffold branches during construction. This means project foremen are responsible for attention to careful driving and manipulation of scrapers, buckets, hoes, and

other vehicles and equipment of construction near trees. [BMP]

POST-CONSTRUCTION MONITORING

1. The AOR or BOR shall prepare annual reports for the permittee and for DRP on the condition of all native trees of the project parcel of 5-in. and larger DBH for a time of 10 years following the initiation of ground disturbance. Reports shall be due following

summer and before 1 October of the year, so that any replacement mitigation native trees may be planted during the rainy season. [§22.44.950.O.3.a; §22.44.950.O.3.e; §22.44.1920.K.1, §22.44.1920.K.2; BMP]

2. The annual report shall have

• Title page giving information on date of report and dates of any updates, County permit numbers, permittee, contact information; preparer, contact information; parcel APN

• Introduction describing the project location and local conditions with respect to the native trees;

• Methods including: date, personnel, and methods of observation and mitigation

• Table of all native trees on the parcel including oaks 5-in. DBH and larger and including offsite native trees impacted by the project (example table above, p.4)

• inclusion of any mitigation native trees with data (example table above, p.4)

• Plot of all native trees of protected size and oaks of 5-in. DBH and larger, identification number, canopy and TPZ (to scale, showing scale bar, north arrow, and outline of structures) [§22.44.950.O.3.a; §22.44.950.O.3.e; §22.44.1920.K.1, §22.44.1920.K.2; BMP];

• Plot of all mitigation native trees, identification number, canopy and TPZ (to scale, showing scale bar, north arrow, and outline of structures)

• Summary of results: encroached native trees monitored; mitigation native trees, if any, planted; mitigation native trees monitored

3. If any of the numbered protected trees dies during the years of monitoring, the AOR or BOR shall prepare a plan for replacement with 10 native trees of the same species, size to be recommended by AOR

or BOR considering likelihood of survival to the end of the monitoring period. [§22.44.950.O.1, §22.44.950.O.5; §22.44.1920.K.1]

•An acorn of the same species shall be planted in the irrigation circle of any mitigation oak tree. [§22.44.950.O.3.b]

•The AOR or BOR (in conjunction with the permittee) shall arrange for planting in a conserved and protected, appropriate area in the watershed of the project, and arrange for care for the required number of mitigation years. [§22.44.950.O.3.a; §22.44.950.O.3.e,

§22.44.950.O.4; §22.44.1920.K.1, §22.44.1920.K.2; BMP]

• The aspect and appropriate nature of the planting area shall be an important consideration in determining where to plant mitigation native trees. Areas of planting shall be conserved areas in the vicinity of the project. [§22.44.950.O.4; BMP]

•Annual native tree monitoring reports shall include details (map, unique number, condition, field tag) for any mitigation native tree. [BMP]

•Any treatment affecting native trees adversely shall be reported to DRP in the annual monitoring reports or earlier if the condition can be corrected. [BMP]

4. For any mitigation native tree that dies in the monitoring period, 1 mitigation native tree (same species as the native tree that died) from stock of the Santa Monica Mountains shall be planted, tagged, mapped, cared for according to the mitigation plan, and

reported annually for the remainder of the initial monitoring term. If the mitigation native tree died from lack of care, as determined by the AOR, BOR, or DRP, then the term for the replacement shall be the prescribed monitoring years. Report on planting of replacement native trees shall be a supplement to the annual monitoring reports to the DRP submitted after planting and then included with the annual

monitoring reports after the planting.