Sentinel Peak Resources LLC

Tank Schedule / Inspection

Field/Site	Tank Setting	Tank	Description	Contents	Capacity (BBLs)	Date of Internal (API 653) Inspection	Date of Next Internal UT/653 Inspection[1]	Date of External UT wall Thickness Reading	Date of Next External Inspection[2]
Inglewood	BC Tank Setting	T-11	BC Wash Tank	90% Produced Water, 10% Oil	5,000	12/12/2011	12/12/2021	8/3/2018	8/3/2023
Inglewood	BC Tank Setting	T-2	Inglewood Wash Tank #2	90% Produced Water, 10% Oil	10,000	5/8/2012	5/8/2022	8/3/2018	8/3/2023
Inglewood	BC Tank Setting	T-3	Inglewood Wash Tank #3	90% Produced Water, 10% Oil	10,000	11/13/2011	11/13/2021	8/3/2018	8/3/2023
Inglewood	BC Tank Setting	T-4	Inglewood Wash Tank #4	90% Produced Water, 10% Oil	10,000	3/23/2012	3/23/2022	8/3/2018	8/3/2023
Inglewood	BC Tank Setting	T-5	Stock Tank #3	100% Crude Oil	1,000	5/11/2012	5/11/2022	8/3/2018	8/3/2023
Inglewood	BC Tank Setting	T-6	BC Stock Tank #1	100% Crude Oil	3,000	8/31/2011	8/31/2021	8/3/2018	8/3/2023
Inglewood	BC Tank Setting	T-7	Ing. Stock Tank #2	100% Crude Oil	3,000	1/23/2012	1/23/2022	8/3/2018	8/3/2023
Inglewood	LAI [B] Tank Setting	T-1	Stock Tank #1	Crude Oil	5,000	< 10 years old	9/5/2019	8/3/2018	8/3/2023
Inglewood	LAI [B] Tank Setting	T-2	Stock Tank #2	Crude Oil / Water	5,000	< 10 years old	9/5/2019	8/9/2018	8/9/2023
Inglewood	Packard Tank Setting	T-1	Sales Tank #1	Crude Oil	5,000	4/10/2013	4/10/2023	10/30/2018	10/30/2023
Inglewood	Packard Tank Setting	T-2	Spare Stock Tank #2	Crude Oil	5,000	5/5/2012	5/5/2022	10/30/2018	10/30/2023
Inglewood	Packard Tank Setting	T-3	Spare Stock Tank #3	Crude Oil	5,000	1/17/2013	1/17/2023	10/30/2018	10/30/2023
Inglewood	Packard Tank Setting	T-4	T-004 Wash Tank	Wash Tank	5,000	< 10 years old	10/1/2023	8/9/2018	8/9/2023
Inglewood	Packard Tank Setting	T-7	Waste Water Tank	Waste Water	500	3/21/2012	3/21/2023	12/3/2018	12/3/2023
Inglewood	TVIC Tank Setting	T-1	Stock Tank #1	Crude Oil	5,000	1/31/2013	1/31/2023	8/9/2018	8/9/2023
Inglewood	TVIC Tank Setting	T-2	Wash Tank #2	Produced Water, Oil	3,000	1/16/2012	1/16/2022	9/18/2018	9/18/2023
Inglewood	TVIC Tank Setting	T-3	Wash Tank #3	Produced Water, Oil	5,000	8/20/2012	8/20/2022	9/18/2018	9/18/2023
Inglewood	TVIC Tank Setting	T-4	Wash Tank	Produced Water, Oil	5,000	1/18/2013	1/18/2023	8/15/2018	8/15/2023
Inglewood	TVIC Water Plant	A	Drain/Slop Tank	Sand/Oil/Water	3,000	4/4/2013	4/4/2023	8/9/2018	8/9/2023
Inglewood	TVIC Water Plant	B	Pre-Float Tank	Produced Water, Oil	3,000	2/6/2013	2/6/2023	8/9/2018	8/9/2023
Inglewood	TVIC Water Plant	C	Slop Tank	Sand/Oil/Water	500	5/3/2013	5/3/2023	8/9/2018	8/9/2023
Inglewood	TVIC Water Plant	D	Water Tank	Produced Water	5,000	4/21/2014	4/21/2024	8/9/2018	8/9/2023
Inglewood	Water Plant, Lower	T1-A	East Raw Tank	Produced Water w/ trace of oil	5,000	12/20/2012	12/20/2022	9/27/2018	9/27/2023
Inglewood	Water Plant, Lower	T1-B	West Raw Tank	Produced Water w/ trace of oil	5,000	5/14/2012	5/14/2022	9/27/2018	9/27/2023
Inglewood	Water Plant, Lower	T2-A	Surge Tank	Produced Water	1,000	1/24/2013	1/24/2023	8/28/2018	8/28/2023
Inglewood	Water Plant, Lower	T2-B	Surge Tank	Produced Water	1,000	2/13/2013	2/13/2023	8/28/2018	8/28/2023
Inglewood	Water Plant, Lower	T-9A	Clean Water Tank	Produced Water	5,000	11/1/2012	11/1/2022	8/28/2018	8/28/2023
Inglewood	Water Plant, Lower	T-9B	Clean Water Tank	Produced Water	5,000	11/1/2012	11/1/2022	1/25/2019	1/25/2024
Inglewood	Water Plant, Non-Unit	T-3	Skim Tank	Crude Oil 20%, Water 80%	1,000	3/18/2014	3/18/2024	8/28/2018	8/28/2023
Inglewood	Water Plant, Non-Unit	T-4	Skim/Backwash Tank	90% Produced Water, 10% Oil	10,000	4/17/2014	4/17/2024	8/28/2018	8/28/2023
Inglewood	Water Plant, Upper	T-11A	Clean Water Tank	Unfiltered Produced Water	5,000	< 10 years old	11/1/2022	10/30/2018	10/30/2023
Inglewood	Water Plant, Upper	T-11B	Clean Water Tank	Unfiltered Produced Water	5,000	< 10 years old	11/1/2022	10/30/2018	10/30/2023
Inglewood	Water Plant, Upper	T-5A	Raw Tank	Produced Water w/ trace of oil	5,000	5/11/2012	5/11/2022	9/27/2018	9/27/2023
Inglewood	Water Plant, Upper	T-5B	Raw / Surge Tank	Produced Water w/ trace of oil	5,000	7/18/2012	7/18/2022	9/27/2018	9/27/2023
Inglewood	Water Plant, Upper	T-7	Clean Water Tank	Produced Water	5,000	11/18/2015	11/17/2020	9/27/2018	9/27/2023

FOOTNOTES:

IS In Service

OOS Out of Service

API 653 requires internal inspections every 10 years

UT external inspections required every 5 years

Sentinel Peak Resources
5640 S. Fairfax Ave.
Los Angeles, CA 90056

INGLEWOOD OIL FIELD
LOS ANGELES COUNTY, CALIFORNIA

Tank Settings

	SCALE: SEE SCALE BAR
DATE: 04-25-2019	NAD 1927, CA PLANE, ZONE 7